



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
1	Anclote River Dredge	EDP	7%	2020	ACOE has begun preliminary engineering work (geotech) using their own funds awaiting US Congressional approval of funding agreement between ACOE and City, City to reimburse ACOE up to \$300k using County contribution. City seeking State funding for spoils site lease through FJGGP with the DEO, application submitted 7/25. ACE updated bathymetric survey 9/17 and updated City request letter. City working with Bilirakis office to expedite funding of spoils site and of dredging activation. Bilirakis office sent letter to Mayor regarding his efforts and also sent request for action letter to Asst. Secretary of the Army. Project may be eligible for emergency funding resulting from last year's hurricane	n/a (Primarily Federal Funding)
2	Community Gardens, Ring Ave.	IDB	95%	Sept. 2017	City-supported community garden project. When beds are installed, City will install irrigation piping. Gary told Comm Garden Group contact that City will install irrigation when planter boxes have been placed to avoid conflict. Karen will be point person on this project, Derek and Tom to provide technical support	\$ 10,000
4	Highland Nature Park	IDB	32%	Spring 2018	park upgrades - pathways under construction (internal), trail 99% complete, walkable. New trees to be planted for screening. Proposed dog park section behind restrooms possible. Irma knocked down some trees. CM asked - Gary has written up master plan guidance document. Nick to take over, may wait to coordinate with new Parks Supervisor when hired.	\$ 10,000

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
5	Library Renovations	CN	0%	Summer 2018	Upgrades and renovations to the Library. Preliminary design is complete with cost estimates for each phase. Next step is to prepare a master plan based on available funding, which is to be determined based on roof replacement needs, roof replacement has been prioritized over this project. Renovations will follow	\$ 300,000
6	Library Roof Replacement	IDP	0%	Spring 2018	Library roof replacement is needed. Discussion meeting to be coordinated by Cari to include CM, Ron, Tom, and Bob. Team met 1/4. Cardno has submitted draft proposal for roof eval and damage assessment, comments sent back and waiting on revised scope. Processing TWO now	
7	Ring Ave. Parking Lot and Brick Street	CN	80%	Spring 2018	New parking lot and brick street replacement. Construction in progress. Brick installation to begin early Feb. Parking Lot curbing installed, bldg demo complete, bioswales fill-in underway, bricks to be set by end of Feb . Temporary drive surface to open by approx 2/20 bricks to follow. Property issue may adjust parking spot limits. grout reinforcement installation underway near water building. building is stabilized, bricks going in. parking spot adjustment due to property conflict.	\$ 892,124
8	Docks-Downtown Walkable Zone, Phase 1: Athens St. Sidewalks and Curbs (Cross to Mill)	CN	95%	Oct. 2017	new walkable zones - add and repair sidewalks, repair curbs- replaced 3 water meters and some water lines have been replaced. CONTRACTOR COMPLETE, In-house electrical for 4 decorative street lights being added. Work order is in, in-house work continues for lighting	\$ 67,000
9	Docks-Downtown Walkable Zone, Phase 2: Athens St. Sidewalks and Curbs (Mill to Grand)	CN	1%	Fall 2017	new walkable zones - add and repair sidewalks, repair curbs, no asphalt paving - preconstruction meeting scheduled for 3/8	\$ 66,000

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
10	Docks-Downtown Walkable Zone, Phase 3: Hope St. Sidewalks and Curbs (Dodecanese to Grand)	CN	1%	Spring 2018	new walkable zones - add and repair sidewalks, repair curbs, no asphalt paving - preconstruction meeting scheduled for 3/8	\$ 66,000
11	Downtown Walkable Zone, Phase 4 (Grand Blvd between Hope to N. Spring Blvd)	CN	1%	Spring 2018	new walkable zones - add and repair sidewalks, repair curbs, no asphalt paving - preconstruction meeting scheduled for 3/8	\$ 66,000
12	Court St. Parking	IDB	50%	Spring 2018	upgrades for parking spot designations - internal meeting with PW pending... still pending - PW understaffed at the moment. PAD marked parking spots on the street. PW to complete striping after storm cleanup. Should meet with bank owner to discuss the plan prior to striping. PW to met 10/31 completed vehicle fit test, temporary striping completed, trial run underway to test parking feasibility. Met with local property owner to adjust 2 spots, Derek to put in Work Order for Public Works, cheryl to confirm status. Converting to 2 compact sites for test zone. PW re-striping two spots completed	\$ 40,000
13	Meres Blvd, Segment B (Disston to US19)	EDP	50%	Dec. 2018	City's portion of Mango/Meres upgrades -. Met with ACE and GFY to discuss maintained ROW. ACE completed field meeting with GFY and PW to field verify maintained ROW. ACE to provide alternatives to minimize or avoid ROW conflict areas. R/W maps expected in early January. Drainage analysis underway for alternatives has been sent, City reviewed, ACE to provide additional analysis and costs to City. maintained RW maps have been provided	\$ 750,000

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
14	Meres Blvd, Segment C (Safford to Disston)	EDP	90%	Fall 2018	Developer's portion of Meres upgrades - met with developer - will include City design elements as requested. Design engineer has requested swfwmd permit extension, to be signed by Tom F. Trail connection permit to be signed by Tom for Sycamore's ADA trail access ramp. Awaiting developer's engineer's response to final comments from City to finalize permits	n/a
15	Marina Dredge	EDP	80%	Summer 2018	Marina dredge and improvements - Gary to request again from Cardno. Gary sent submerged lands lease to Carndo. Cardno reports dredge can not proceed until permit approval which now includes floating docks. FDEP permit pending. FDEP requiring more permits than ACE. Cardno met with FDEP 12/18, report pending. Design adjustments required to meet FDEP boundary conditions per permit.... Joe Raith working with Cardno to make adjustments, Cardno to resubmit permit app	\$ 125,000
17	Lake Tarpon Sewer Phase 3	CN	60%	Summer 2018	Sewer system expansion in Lake Tarpon Sewer, 58 new homes, BOC approved, construction is underway. Water lines all completed, to be pressure tested next week. All curbing in first section complete	\$ 957,000
18	South Spring Blvd, Whitcomb Bayou Shoreline Sidewalks Feasibility Study	FS	40%	Fall 2018	Traffic Study with Cardno - scope has been provided. CM directed staff to conduct public interest survey. Online customer survey is live, link posted on Projects web page. Many responses received. Online survey is closed. RRR to prepare survey results memo for distribution to residents. North Spring resurfacing underway, to be completed within 2 weeks approximately	n/a

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
 Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
19	Meres Crossing Apartments	EDP	60%	unknown	Developer project - RRR working with Building to issue Site Development permit. BD working to resolve tree mitigation issues - Icon submitted drainage comments early Sept, fWD to Sycamore by RRR on 9/26. JD came to TRC 10/12. Trail access permit to be signed by Tom pending updated on ADA ramp design from Sycamore. ADA design has been updated Tom F. to sign connection permit. Final technical review underway the the City. Coordinating with developer's engineer biweekly. County shared comments regarding Pin. Trl. connection. FDOT also reviewing	n/a
20	Spruce Street Extension	CN	1%	Fall 2018	street extension with water line upgrades. Preconstruction meeting held on 3/1, contractor notice to proceed is 3/14.	est. \$800k
21	Bayshore/Sunset Stormwater	IDB	50%	Spring 2018	SW check valve to be investigated via CCTV - might be next Tuesday - appears to be functioning - meet with PW/SW to discuss installation options - Tony still reviewing performance of existing check valve on Bayshore. Check valve held nicely at Bayshore Heights during recent King tide, photos on the shared drive. RRR to follow up with PW to complete this installation. (city to purchase, RRR to request spec from ICON). Confirmed end of pipe inline check will work, Tom or Bob to discuss funding with Penny account	est. \$50k

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
23	Westwinds/Grassy Pointe RW Dist. Project	EDP	90%	Summer 2018	RW distribution expansion, includes transmission line on Alt-19 and Terrace Road, 50% design complete. Public meeting held 8/10. general positive response. Looking to reduce project cost in the final plans. plans will include service connections for Terrace Road homes. rec'd cost revisions based on smaller pipes. King will verify EOPCC with contractor, and proceed with final design. Dr. Fonata has approved access agreement. 90-percent design complete. Awaiting Final Design set including FDOT permit. Will move ahead with procurement and amend via addendum if required when FDOT permit received	est. \$600k
24	Cedar St. Brick Street Design	EDP	50%	March 2018	re-bricking streets - drainage a concern on this street, EOR to address during design - ACE preparing options for review (most likely only 1 option will work). CTS and ACE field verification completed. Gary provided historical plan set for reference to ACE. Water line design confirmed with ACE, GIS Data received. 40-percent plans rec'd 1/16, City met and sent comments back to ACE 2/2, ACE updated, RRR sent additional comments.	\$ 53,115
25	Lemon and Shaddock Street repair DESIGN (Lemon St. between Bath St. and Bay St. AND Shaddock St. between S. Spring and Lemon St.)	EDP	35%	Feb. 2018	repaving and/or rebricking along with drainage improvements - Lemon St. profile completed, sidewalks underway, drainage design underway. Utility design is included.	???

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
 Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
26	Levis Safety corridor (School Zone Beacons and Signs, City-wide)	IDB	40%	Summer 2018	school safety corridors, new or updated sidewalks, tree trimming etc. - trees have now been trimmed. FDOT has issued school zone compliance for ADA and safety requirement. work continues... school zone created on Pine St.... sidewalks are needed - Gary to discuss with CM - FDOT money available for school zone implementation, possibly through LAP (Local Agency Program). county has school zone compliance review documents, FDOT money is available to bring it up to standard. this has expanded to school zone safety corridor.... Pinellas County paperwork submitted for FDOT grant on 10/10. Plan: Revisit with Tom using plans previously created by Steve W. Trees have been trimmed, but requires some drainage upgrades, driveway and sidewalk construction and reconfiguration. Project scope is extensive. PD is involved and should be cc'd on grant response estimated in February. Per FDOT's request, sent confirmation of signage count 2/2. Nick working on preparing map showing locations for FDOT per their request	????
27	Ring/Pine City Hall Parking lot	IDB	90%	Spring 2018	New City Hall Parking lot, driveway apron is complete. Building Department has comments regarding permit, Derek sent comments back, awaiting final permit from BD. Derek to look into landscaping working with Paul Hopkins. Progress continues	est. \$10k
28	Gulf Road Landscaping (North Side)	CN	0%	Summer 2018	On Hold	n/a

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
29	Pool Project	EDP	50%	Fall 2018	City paying for design and construction of pool to be located at Tarpon High School. 50-percent design complete. Project cost estimate currently exceeds budget. Working with Const. Mgmt comp and design eng. To bring costs down. Meeting scheduled for 11/1 at School Board offices to revisit costs. Costs are back in line with budget. Additional Geotech work indicates minor anomaly to be compaction grout filled prior to site work construction	\$1.7M
31	Rec Center Showers/Bathrooms	CN	50%	Summer 2018	adding 2 shower facilities and renovating existing restrooms - working on bid docs - Procurement met with PAD and Cardno. Cardno's new architect is preparing bid documents. Derek met with new architect, bid package being assembled now. New TWO is in the works to finish the bid package. revised shower design is in better compliance with ADA. Cardno sent preliminary plans 1/8. additional MEP design still in the works	\$98,000 available
32	Cultural Center Window Replacement/Renovation	EDP	80%	unknown, pending funding	similar to City Hall renovation project - project has been reactivated per Gary/Tom. Architect still working on design plan. - Plan set complete, compiling specs to merge with City Front-ends. Project has been reviewed by HPB and BOC for discussion. BOC approved additional services to evaluate window condition. RRR to follow up with PW and architect	unknown
33	City Hall Auditorium Dais	EDB	95%	Spring 2018	replacement and upgrade of Commission Dais - design build seems to be best approach... Jay OK with approach, working on bid docs - Procurement met with PAD and Cardno. Cardno's new architect is preparing bid documents.	\$ 70,000

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
34	ROWF Duke Wells	CN	50%	Summer 2018	addition of 3 new wells to feed the ROWF - 60% plan set recd 10/18, City to review. Driller working on scope and fee proposal for drilling the wells. Estimated start end of November. TWO issued to Applied. Well design shared with Duke for review week of 11/20. Engineer confirmed with SWFWMD that letter mod is approved for adjusting well locations. Drilling is completed, pump testing underway, well head construction to bid by April. 90 percent design review completed 3/5	~\$350k
35	Easement/ROW Map for Internal Use	ID	25%	unknown	creating an electronic map showing all City easements and Rights of Way.	\$ -
38	Tarpon Ave Between Huey and US-19	EDP	10%	Spring 2019	Project scope initially looked at rear Walmart entrance. Scope has expanded to look at the entire corridor between Huey and US19, based on FDOT concept drawings. American Eng and PWD and PAD met to to set up design scoping meeting. ACE preparing fee estimate. ACE to put their work on hold awaiting LAP funding process via ICON engineering, Nick to research LAP certification for the City. Derek and Bob to follow up with ACE re temporary traffic delineators. LAP re-certification process underway	n/a
42	Craig Park Shade Structure	IDP	15%	Winter 2017	installation of new shade structure at Craig Park band shell area - looking at installing poles for temporary canvas shade for special events (i.e. a non-permanent structure). RRR to confirm forward path with CM... Tom to follow up with CM. Derek and Nick to do field visits.	\$ 24,500

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
 Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
43	City-wide Sign Master Plan	IDP	18%	Spring 2018	City-wide review for repair and/or replacement of neighborhood signs. Attempting a comprehensive approach to sign replacement. - developing a Sign Refurbishment Master Plan (SRMP). - Nick working on this with Karen and Paromita to revamp sign GIS database. City BOC Work session scheduled for 3/15.	est. \$80K
44	Tarpon Professional Center - Dialysis Center	CN	80%	Spring 2018	Derek providing site inspection services.	
60	US-19 Improvements	CN	70%	Spring 2018	repave and lighting from railroad bridge to Pasco County Line. Continuing to provide info to FDOT as needed. Temporary detour of Pinellas Trail crossing is expected. Repave started this week, new light poles in the works	n/a
61	Pine/Hibiscus	CN	0%	Apr. 2018	Stormwater utility conflict resolution. City crews possibly to replace broken water valve during contractor's construction period. Design is complete, project is out to bid. Bids much higher than expected, ICON to review. Nick to follow up with Tony	unknown
62	Pent/Grosse Stormwater Project	EDP	75%	Winter 2018	Major Stormwater improvement project in the Pent St and Grosse Ave Area, 50% grant funded from the SWFWMD. public meeting was held on Thurs 11/16, about 12 attendees. 60-percent design milestone forthcoming, permit apps have been submitted.... Plan is to attempt to preserve tree on Grosse near Tarpon. Pent street property swale construction underway - will drain to proposed cypress/grosse pond. ICON and Arborist did a walk through of the area, assessing all of the trees within the ROW. Nick to coord. meeting with Water/Sewer to discuss line change out. Duke walk-through completed, to follow up with Duke for utility relocation	>\$500,000

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
63	Green House Slab - Grow Group	IDP	50%	Mar. 2018	Greenhouse for Gro Group Garden. Concrete slab foundation being constructed in-house. Slab is complete. Derek to follow up with Karen regarding funding for concrete and materials	unknown
64	Orange Street Improvements	IDP	0%	n/a	Improvements on Orange Street, including re-bricking. Project concept in early development, not active project yet.	unknown
65	Hurricane Irma Insurance Coordination	IDP	90%	Ongoing	Coordination with insurance adjuster for multi-departmental claims related to Hurricane Irma	n/a
66	Street Lighting - Safford Ave (Orange to Live Oak)	IDP	0%	Spring 2018	Adding street lighting between Orange and Live Oak on Safford Ave. May include new lighting at fitness park along South Safford Park sidewalk. Nick and Derek to prepare concept images	
67	Golf Course Emergency Pumping System - Study	FS	90%	Jan. 2018	Exploring technical solutions for emergency pumping of the golf course to improve post-storm recovery time	
68	City Hall Generator	CN	1%	Spring 2018	City coordinating with Duke Energy program for no or low-cost backup generator installation. RRR coordinating meeting with Duke and locates on city hall property for electrical conduit, met with Duke 2/6 and 2/23. Duke working on cost estimates	unknown
69	Sponge Docks Stormwater Analysis	FS	80%	Spring 2018	Analysis of stormwater improvement options by City's Stormwater Engineering Consultant. Options include Tideflex check valves to prevent high tide street flooding, increasing stormwater pipe size and inlets, adding stormwater vault, and adding stormwater pumping systems. Costs and constructability and public access all being considered. Draft analysis received 1/12. Still under review. Cheryl to set up meeting with PW and PAD to review ICON's feasibility report. RRR to Prepare memo and BOC discussion Item	

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
 Project Administration Department

ACTIVE PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
70	Street Lighting - Grosse Ave at Oakwood	CN	1%	Spring 2018	Replacing street lighting at Grosse Ave and Oakwood (working with Duke Energy to replace lights owned and operated by Duke)	
71	Tarpon Springs Aquarium	CN	1%	Winter 2018	Relocation of Tarpon Springs Aquarium to north of Anclote River	

Notes: 1. IDP = Internal Design & Permitting, IDB = Internal Design/Build, EDP = External Design & Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

COMPLETED PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
3	Sunset Beach Phase 2	FS	100%	Spring 2018	Engineer recommends no additional work to prevent sedimentation at the boat ramp due to tidal flow, any work would be undermined in relatively short term. Long term solution is to relocate boat ramp to North side of the beach to prevent erosion issues. More economical for now to conduct periodic maintenance dredge of existing boat ramp than to install additional protection measures.	n/a
16	Marina Docks	CN	100%	complete	Interior remodel of both bathrooms and added shower room for slip renter use. Project is complete	\$ 175,000
22	Riverside/Hillside Dr. SW project	CN	100%	Winter 2017	stormwater project - contractor will relocate a RW line to accommodate this project and will add 2 City valves to enable pressure testing of the new line. NTP Oct 2. - no project action yet. contractor to mobilize 11/6. MOT on 11/1 Project is complete, received closeout documents.	\$ 50,680
30	GIS Water Distribution	IDB	100%	unknown	Water pipe GIS on ARC GIS for Server	\$ 238,765
37	Seabreeze Drive Sewer Project - Analysis	FS	100%	Spring 2018	Evaluation of sewerage alternatives for seabreeze drive - feasibility study draft has been received. City staff meet 11/2, staff recommends standard gravity system. NEXT STEP IS DESIGN AND PERMITTING	\$ 250,000
39	Burger King/Office Depot Site work oversight	CO	100%	complete	Derek to assist Building with const. oversight - project has re-started - site work complete, demo complete, Feb 1 to be completed	n/a
40	McDonalds renovations	CO	100%	Complete	complete	n/a
41	Seawall R&R - Spring Bayou	EDP	100%	Spring 2018	repair and replacement of seawall segments along Spring Bayou - bid set has been rec'd by City, - Bid-ready. Will advertise for Bids after xmas holiday	\$ 225,000
45	City Hall auditorium blinds	Complete	100%	complete	still a few warranty issues pending, minor. Currently working ok	

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

COMPLETED PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
46	Pipeline Transfer from Duke	EDP	100%	Fall 2017	possible transfer of existing 14-inch steel pipe from Duke to City for potential raw water supply use - TT evaluating taking US19 section only. RRR to follow up with TT - COST PROHIBITIVE, DECLINE TO ACCEPT PIPELINE - RRR sent email to Duke	n/a
47	Meritage repayment	Complete	100%	complete	reimbursement for developer installed lift station, slip lining, water line, and rW line, invoice requested from Meritage, still not received. PD 6/28/2017	\$ 376,686
48	Pinellas Ave Water Line	Complete	100%	complete	new 16-inch PW transmission line on Alt-19	n/a
49	Fire Station 71	Complete	100%	complete	warranty issues to be handled	n/a
50	City Hall Windows and Doors	Complete	100%	complete	complete	n/a
51	City Hall Landscaping	Complete	100%	complete	drainage improvements to precede final landscaping	n/a
52	Elfer's Spur Pinellas Trail	Complete	100%	complete	Pinellas Trail Repairs north of live oak, County crews completing the work with City Assistance, county to finish within 3 wks - completed and open - there is a concern that matting is separating from curb... now has been fixed	n/a
53	Sunset Beach Phase 1	Complete	100%	complete	boat ramp dredge	n/a
54	Safford Park Stage and Shade and Lawn	IDB	100%	complete	upgrades and improvements at N. Safford Park - footers are installed - shade has been recd - installed by late july by City staff. Shade is up, crushed shell to be installed	\$ 24,500
55	Alt-19 improvements	EDP	100%	unknown	FDOT traffic cameras. No message boards in Tarpon. No need to monitor this work. Project to be removed from this list	n/a
56	Gulf Road Landscaping (South Side)	complete	100%	Jul-17	stakes on site, to be investigated by Derek - underway mostly complete	\$24k
57	Wendys construction site work oversight	complete	100%	Aug. 2017	Derek to assist Building with const. oversight	n/a

Notes: 1. IDP = Internal Design Permitting, IDB = Internal Design/Build, EDP = External Design Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development



Project Status Summary
Project Administration Department

COMPLETED PROJECTS

Last Updated 3/8/2018

	<i>Project Name</i>	<i>Status</i>			<i>Description and Notes</i>	<i>Estimated Project Budget</i>
		<i>Current Task¹</i>	<i>Task % Complete</i>	<i>Est. Final Completion Date</i>		
58	RW Tank and PS at Golf Course	Complete	100%	complete	new tank and pump station at golf course for reclaimed water - Preparing closeout docs and final SWFWMD billing - closeout docs submitted for final reimbursement - approved by SWFWMD, waiting for final payment. - warranty item for a broken pump.	\$4.4M
59	Richard Ervin Park	complete	100%	Aug. 2017	park upgrades, PW to install remote access gate - electric now available onsite, waiting to program gate system	\$ 17,000

Notes: 1. IDP = Internal Design & Permitting, IDB = Internal Design/Build, EDP = External Design & Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development