



**Project Status Summary**  
Project Administration Department

Last Updated  
3/8/2019

**ACTIVE PROJECTS**

Index ID	Project Name	Department**	Status				Description and Notes
			Current Task	Design % Complete	Construction % Complete	Est. Final Completion Date	
1	Anclote River Dredge	ND	EDP	70%	0%	Fall 2019	US Army Corps of Engineers working on design and permitting, construction (dredging) expected to start by summer 2019. Project will be split into 2 phases, with one phase starting as early as May 2019. Google "Tarpon Springs Projects" for details. Federal Funding as been withdrawn for the dredge temporarily and indefinitely. ACE will finish the design and permitting but will not be able to bid the job for construction. Finalizing Contributed Funds Agreement with the Corps for design and permitting completion. City and County finalizing Interlocal Agreement for funding
2	Library Renovations	CS	CN	50%	20%	Summer 2019	Upgrades and renovations to the Library. Preliminary design is complete with cost estimates for each phase. Roof replacement has been prioritized over this project, but bathroom renovations underway by City staff. Minor cleaning and carpet replacement completed. Estimate Bathroom renovation completion date by end of March
3	Library Roof Replacement	CS	EDP	100%	0%	Summer 2019	Design and permitting underway for new roof - final bid package to be advertised for bids likely week of 2/25
4	Court St. Streetscape Project	PW	EDP	1%	0%	Summer 2019	Streetscape and resurfacing project, draft scope of work for design is under review
5	Meres Blvd (Mango), Segment B (Disston to US19)	PW	EDP	80%	0%	Summer 2019	City's portion of Mango/Meres upgrades - project includes alignment changes to add bike lanes and sidewalks and significant stormwater drainage improvements. Adjusting design to increase stormwater storage. Working on easement agreements for stormwater system sharing
6	Meres Blvd, Segment C (Safford to Disston)	NA	EDP	90%	0%	Late Summer 2019	Developer's portion of Meres upgrades - currently under final design to include two turn lanes that were not included in the original design. Contractor working on updated ACOE permit
7	Marina Dredge/Slip Reconstruction	PW	CN	100%	0%	Summer 2019	Marina dredge and improvements - design and permitting are complete, funding source has been identified, BOC approved 1/22, awaiting signed contracts
9	Cedar St. Brick Street Construction	PW	CN	100%	15%	Late Spring 2019	re-bricking street with stormwater improvements. Construction underway. Flyers distributed door-to-door, TXTSignal has been established. Water line construction complete (main line only). Brick removal underway
10	Lemon and Shaddock Street repair DESIGN (Lemon St. between Bath St. and Bay St. AND Shaddock St. between S. Spring and Lemon St.)	PW	EDP	35%	0%	Postponed	repaving and/or rebricking along with drainage improvements - Lemon St. profile completed, sidewalks underway, drainage design underway. Utility design is included.
11	School Safety corridor (School Zone Beacons and Signs)	PW	IDB	100%	100%	Winter 2019	school safety corridors, signage and crosswalks. Nick to coordinate meeting with school, SRO, PW, and PAD and County. City installed sidewalk upgrades and connections, PCSB to install crosswalk, beacons, signs, etc. Final installation of signs/beacons completed
12	Rec Center Showers/Bathrooms	PS	CN	100%	1%	Summer 2019	adding 2 shower facilities and renovating existing restrooms - Contracts received, pre-con meeting 2/19. Awaiting final drawings to issue NTP to contractor to be able to apply for building permit.



**Project Status Summary**  
Project Administration Department

Last Updated  
3/8/2019

**ACTIVE PROJECTS**

Index ID	Project Name	Department**	Status				Description and Notes
			Current Task	Design % Complete	Construction % Complete	Est. Final Completion Date	
13	Cultural Center Window Replacement/Renovation	CS	EDP	100%	5%	Early 2020	similar to City Hall renovation project - construction has started (pre-submittals, etc.). Scaffolding is up. Minor changes to plan set required to finalize building permit. Pardon Our Dust signs and scaffolding lighting will be installed for show patron access.
14	City Hall Auditorium Dais	PW	CN	100%	5%	Spring 2019	replacement and upgrade of Commission Dais - design build seems to be best approach... received small scale prototype to be presented to BOC 3/19
15	Craig Park Shade Structure	ND	IDP	15%	0%	Winter 2019	installation of new shade structure at Craig Park band shell area - Nick researching ideas from other Cities
16	City Gateway Signs	ND	IDP	30%	0%	Spring 2019	City-wide review for repair and/or replacement of neighborhood, entryway, and other signs. - confirmed FDOT sign specs and requirements. PAD to discuss procurement options for multiple sign types. cost quotes have been rec'd. prototype sign to be installed at golf course. Staff to scope design with engineer of record. awaiting draft scope from Cardno
36	City Golf Course Monument Sign	ND	IDP	30%	0%	Spring 2019	New monument sign for City Golf Course. Staff preparing scope for design work
17	Pine/Hibiscus	PW	CN	100%	0%	unknown	Stormwater utility conflict resolution. Currently on hold due to budget constraints
18	Pent/Grosse Stormwater Project	PW	EDP	80%	0%	Fall 2020	Major Stormwater improvement project in the Pent St and Grosse Ave Area.... RRR working on utility easement BOC approval and clerk recording for Duke equipment on city property. Project delayed one year to seek additional grant funding. Utility design is ongoing. Grant funding under review by SWFWMD
19	Orange Street Improvements	PW	IDP	0%	0%	n/a	Improvements on Orange Street, including re-bricking. Project concept in early development, not active project yet.
20	Golf Course Emergency Pumping System - Study	PS/PW	FS	90%	0%	Spring 2019	Exploring technical solutions for emergency pumping of the golf course to improve post-storm recovery time. City SW engineer reviewing additional options
21	City Hall Generator	PW	CN	100%	0%	Spring 2019	City coordinating with Duke Energy program for no or low-cost backup generator installation. Engineering work by Duke Energy is complete. Contract approval goes to BOC 3/19 for approval
22	City Building Condition Assessment	PAD/PW	IDP	15%	0%	Mar. 2019	Review of city buildings conditions for next year's budget, working on evaluation criteria. Field reviews have begun. Full time analysis week of 3/11
23	City Hall Clerk's office Renovation	PW	EDP	0%	0%	Spring 2019	scoping design concepts discussed, will begin scoping work with an architect or potentially issue an RFQ for design services
24	Highland Nature Park - Fitness/Walking Trails	PW	IDB	50%	5%	Spring 2019	park upgrades - pathways under construction (internal), trail 99% complete, walkable. New trees to be planted for screening. Proposed dog park section Next step is assembling materials quotes for CM presentation. Will be presented to Parks and Rec on March 11
25	Tarpon Ave Between Huey and US-19	PD	EDP	25%	10%	Spring 2019	Roadway safety and intersection improvements in the corridor between Huey and US19, based on FDOT concept drawings. FDOT has determined the project is eligible for up to \$750k grant funding, requiring LAP Certification. LAP Certification is underway.



**Project Status Summary**  
Project Administration Department

Last Updated  
3/8/2019

**ACTIVE PROJECTS**

Index ID	Project Name	Department**	Status				Description and Notes
			Current Task	Design % Complete	Construction % Complete	Est. Final Completion Date	
26	ROWF Duke Wells	PS	CN	100%	33%	Fall 2019	addition of 3 new wells to feed the ROWF - Low bidder Southeast Drilling Inc. contracts have been signed. Pre-con meeting held 1/3. NTP issued 1/3/19. construction underway, shop drawing review and coordination with Duke Energy underway
28	Docks-Downtown Walkable Zone, Phase 2: Athens St. Sidewalks and Curbs (Mill to Grand) Hope St. Sidewalks and Curbs (Dodecanese to Grand), and Grand Blvd between Hope to N. Spring Blvd.	PW	CN	100%	93%	Feb. 2019	new walkable zones - add and repair sidewalks, repair curbs, no asphalt paving - final sidewalk sections going in now. Several small corrections still to be done
29	Westwinds/Grassy Pointe RW Dist. Project	PS	CN	100%	90%	Feb. 2019	RW distribution expansion, includes transmission line on Alt-19 and Terrace Road. Transmission lines are all in, most of the requested service relocations have been completed. Asphalt restoration complete. Some minor sidewalk restorations/repairs may need to be completed. punchlist walkthrough this week with Contractor. meter relocations (with sleeve casings) week of March 18.
30	Spruce Street Extension	PW	CN	100%	99%	Fall 2018	street extension with water line upgrades. Paving completed. Road is open, awaiting as-built drawings.... Need to discuss status of as-built drawing corrections... meet with EOR, contractor has some elevation issues. SWFWMD reviewing as built submittal
31	Seabreeze Drive Sewer Project	PS	EDP	3%	0%	Fall 2020	new sewer project to add sanitary sewer lines to the Seabreeze Drive neighborhood. Field surveys underway
33	Water Conservation Grant	PS	IDP	100%	n/a	Oct-18	Grant writing for SWFWMD CFI grant for water conservation programs. SWFWMD ranks it high, funding likely for FY2020
34	Sea Wall Repair, Craig Park	PW	CN	100%	0%	Spring 2019	Sea wall compromised in Craig Park. Signed contract in hand, Pre-con meeting with Contractor is 2/26. Conditional NTP issued for submittals.
35	South Spring Blvd Pedestrian Access	ND	FS	5%	0%	Summer 2019	Exploring feasibility of connecting sidewalks along eastern right of way of South Spring Blvd. BOC did not approve design to proceed. Staff assembling list of additional options, focusing on the west side of South Spring, for review with BOC
37	Beckett Bridge Utility Relocation	PS	EDP	0%	0%	Spring 2020	Pinellas County's reconstruction of Beckett Bridge will require City utility relocation (subaqueous water and sewer pipes). King Engineering

- Notes: 1. PM = Project Management, CO = Construction Oversight, DO = Developer Oversight, DA = Department Assistance  
 2. PW = Public Works, PS = Public Services, ND = Non-Departmental, NA = Not Applicable, IT = Information Technology, FD = Fire Dept., PD = Police Dept., CS = Cultural Svcs.  
 3. IDP = Internal Design & Permitting, IDB = Internal Design/Build, EDP = External Design & Permitting, FS = Feasibility Study, CN = construction, SD = Scope Development